

Pleasant Street & Gilman Avenue Neighborhoods Water, Sewer and Storm Improvements Project September 2022 Project Update

- Farmer Drive/Gilman Avenue Area
 - The culvert replacement is nearly complete. The connection between Farmer Drive and Gilman Ave should be restored soon.
 - Due to ledge, blasting is required along Farmer Drive and is scheduled to begin on 9/26 and is expected to last about a week. This will allow the completion of the utility installation.
 - Farmer Drive and Lawrence Circle will have all utilities installed before winter but will likely be left as gravel surfaces until spring.
- Pleasant Street Area
 - Temporary pavement of trenches will be completed on School Street. No additional utility installation on School Street and Orient Street are planned for this construction season.
 - New sidewalk on the west side of Pleasant Street will have gravel surface installed but no new concrete until spring.
- What to expect this winter
 - All streets will have the base course of asphalt except for Farmer Drive and Lawrence Circle.
 - Driveways and walkways will be temporarily tied into the new street.
 - General cleanup and removal of equipment and materials.
- What to expect in the spring
 - Completion of water, sewer and storm utility installation on School Street.
 - Bioretention swale installation throughout the project area.
 - Raising of manholes, catch basins and valve boxes.
 - Sidewalk installation and patching.
 - Final driveway and yard restoration.
 - Final paving throughout the project.
 - Completion by August 2023.

St. Johnsbury Department
of Public Works at
802-748-4408
<https://www.stjvt.com>

Dufresne Group at
802-748-8605
www.dufresnegroup.com

